COMPLETION REPORT

1. Name of work : **Improvements to Water Supply Scheme in Sidedahalli Village area in Ward No.14 of T.Dasarahalli Sub Division.**

2. Sanctioned estimate No. & date : T.S.No. 055/13-14 dt 14.8.243

3. Head of Account which is chargeable : Pwd 1771

4. Entrustment order No. & date : EE/DD/WO/10/14-15 Date 5/5/2014

5. Name of the Contractor : **Technical Manager (West) KRIDL**

6. Time stipulated for completion: of the work. :

7. Delay in execution of work :

8. Measurement recorded in : M.B.No. 826 from Page No. 82549 to 89558

9. Check measurement of the Asst. Executive Engineer/Executive Engineer on..... : M.B.No. 826 from page No. 82549 to 89558

10. Name of the Officer/Official Incharge of the work :

11. Asst. Executive Engineer/Junior Engineer : D.S.ಮಂಜುನಾಥ

b) Asst. Executive Engineer :

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
20-ಲಕ್ಷ	1969590-00	—	30410-00	

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Asst .Engineer
Ward No. 14

Asst. Executive Engineer)
Bruhath Bangalore Mahanagara Palike